

Large Hadron Collider: a Status Report

Lepton Photon Conference

FermiLab, August 16, 2003



Luciano Maiani. CERN. Geneva



SUMMARY

1. Introduction
2. LHC Physics at High Energy
3. LHC Construction:
 - Civil Engineering
 - Machine components
 - Installation in the Tunnel
 - LHC hardware from CERN non-Member States
4. LHC Detectors
5. Computing
6. Conclusions

The Large Hadron Collider in the LEP tunnel

Approved in 1996

B nominal= 8.3 Tesla \rightarrow 7 TeV/beam

Cost-to- Completion at mid-project (2001) :

Machine: 3.2 B\$ (Material + Personnel)


- Includes 220M\$ for (i) residual contingency and (ii) cost escalation of contracts
- Contrib. from US= 0.2 B\$, total Non-MS= 0.5 B\$,
Detectors: 0.8 B\$

First Physics: Mid 2007

Fraction of CERN resources allocated to the LHC programme (P+M, years 2003-2010):

Direct	50.0%
Indirect	30.5%



International Collaboration for the construction of the LHC



2. Physics at High Energy



Parton composition of High Energy protons



Main asset of LHC physics potential: huge event statistics thanks to high \sqrt{s} and L

Expected event production rates in ATLAS or CMS for some (known and new) physics processes at the initial "low" luminosity of $L = 10^{33} \text{ cm}^{-2} \text{ s}^{-1}$


Process	Events/s	Events per year	<u>Total statistics collected</u> at previous machines by 2007
$W \rightarrow e\nu$	15	10^8	10^4 LEP / 10^7 Tevatron
$Z \rightarrow ee$	1.5	10^7	10^7 LEP
$t\bar{t}$	1	10^7	10^4 Tevatron
$b\bar{b}$ LHC-b	10^6	$10^{12} - 10^{13}$	10^9 Belle/BaBar ?
H $m=130 \text{ GeV}$	0.02	10^5	?
$\tilde{g}\tilde{g}$ $m=1 \text{ TeV}$	0.001	10^4	---
Black holes $m > 3 \text{ TeV}$ ($M_D=3 \text{ TeV}$, $n=4$)	0.0001	10^3	---
	+ Ion Collisions		

→ LHC is a "you-name-it factory": top, W/Z, Higgs, SUSY, etc....


→ mass reach for discovery of new particles up to $m \sim 5 \text{ TeV}$

Standard Model Higgs

Signal significance




Signal significance




For $m_H \sim 115 \text{ GeV}$ and 10 fb^{-1} , 3 complementary channels accessible:


$H \rightarrow \gamma\gamma$ (2σ)




$ttH \rightarrow tt bb \rightarrow b\ell\nu bjj bb$
(2.2σ)



$qqH \rightarrow qq\tau\tau$ (2.7σ)




Measurement of the SM Higgs mass at the LHC



Expected experimental
Systematic errors included.
No theoretical uncertainty


Measurement of the SM Higgs couplings




Couplings can be obtained from measured rate in a given production channel:

$$R_{ff} = \int L dt \cdot \sigma(e^+e^-, pp \rightarrow H + X) \cdot BR(H \rightarrow ff) \quad BR(H \rightarrow ff) = \frac{\Gamma_f}{\Gamma_{tot}} \rightarrow \text{deduce } \Gamma_f \sim g_{Hff}^2$$

Γ_{tot} and $\sigma(pp \rightarrow H+X)$ from theory \rightarrow without theory inputs measure ratios of rates in various channels (Γ_{tot} and σ cancel) $\rightarrow \Gamma_f/\Gamma_f \rightarrow$ several theory constraints




Closed symbols:
LHC 600 fb⁻¹
Open symbols:
SLHC 6000 fb⁻¹




- SLHC could improve LHC precision by up to ~ 2 before first LC becomes operational
- Not competitive with LC precision of ~ %

Naturalness



- The Higgs boson mass is generally not protected against quantum corrections to become of the order of the largest physical mass ($M_{\text{planck}} = 10^{19} \text{ GeV}$, in the Standard Theory).
- Known solutions:
 - New strong forces at the TeV scale, TECHNICOLOR: strongly disfavoured by LEP/Tevatron data;
 - Supersymmetry in the TeV region: compatible with LEP and Tevatron data; suggested by cold dark matter;
 - Additional space dimensions, “strong” fundamental gravity, gravity cut-off at TeV.
- LHC should tell !


SUPERSYMMETRY



Large $\tilde{q}\tilde{q}, \tilde{q}\tilde{g}, \tilde{g}\tilde{g}$


cross-section $\rightarrow \approx 100$ events/day at 10^{33} for:

$m(\tilde{q}, \tilde{g}) \sim 1$ TeV






Reach of **Multijet + E_T^{miss}** searches (most powerful and model-independent signature if R-parity conserved)

→ SUSY could be found quickly




Example of
a typical chain:




$$m(\tilde{q}_L, \chi^0_2, \tilde{\ell}_R, \chi^0_1) = 690, 232, 157, 121 \text{ GeV}$$

ATLAS
100 fb⁻¹
LHC Point 5









L. Maiani. LHC S



Fine-tuned


gluino squarks sleptons χ H

Post-WMAP Benchmarks



Benchmarking MSSMs restricted by
Cosmological & Particle physics data

M. Battaglia et
al., June 2003
hep-ph/0306219



Strong gravity in 4+ δ dimensions

A black hole event with $M_{\text{BH}} \sim 8 \text{ TeV}$ in ATLAS

From preliminary studies : reach is $M_{\text{D}} \sim 6 \text{ TeV}$ for any δ in one year at low luminosity.

Precise measurements of M_{BH} and T_{H} (from lepton and photon spectra)

By testing Hawking formula \rightarrow proof that it is BH + measurement of M_{D}, δ


$$\log T_{\text{H}} = -\frac{1}{\delta+1} \log M_{\text{BH}} + f(M_{\text{D}}, \delta)$$

Note: mini-BH should also be produced by ultra-high-energy cosmic neutrinos and observed by Auger (Feng and Shapere, hep-ph/0109106)


Very personal views

- LHC will explore the TeV region with very good efficiency
- A sub-TeV Linear Collider is needed for precision Higgs boson physics – in case of a light Higgs boson;
- The LC would be also useful to distinguish SM from Minimal Supersymmetric SM...
- Multi TeV capability is needed to really understand Supersymmetry .

3. LHC Construction: Civil Engineering



The ATLAS Cavern (July 03)



38 work packages active at Point 1

Metallic Structure:
13 floors on both sides
(25.07.2003)

We are on schedule !

ATLAS main cavern : cranes



ATLAS Control Room



LHC Point 1 - Ventilation and



LeptonPhotonConf.
August 16, 2003


LHC Point 1 - SCX1 Building - Control room for ATLAS detector - 01-08-2003 - CERN ST/CE

CMS Cavern




Experiment UX delivered July 04


LHC Point 5 - UXC 55 Cavern - Phase 2 invert - Central section concreted - 24-07-2003 - CERN ST/CE



LHC Point 5 - PX 56 Shaft - Water Ingress - 22-05-2003 - CERN ST/CE



- Cracks have appeared in the shaft of the CMS service caverns, with water leaks. This is considered to be “normal”, but must be repaired. The delay for CMS is under evaluation.




LHC Point 5 - PM 54 Shaft - water Ingress - 21-05-2003 - CERN ST/CE

LHC Construction: Machine components




How about the Schedule?




LHC Magnets review, June 2003 .

...Vendors lye


The LHC Dashboard



- To monitor the progress of LHC components production
- Can be accessed from the LHC project home page:
- <http://lhc-new-homepage.web.cern.ch/lhc-new-homepage/>
- Shows progress of:
 - SC Cables
 - Dipole assembly
 - Progress of installation
 -
- Note the Disclaimer:
 - Not a contractual document
 - Does not engage CERN
- ... but we hope it will increase transparency of the process




Superconducting cable 1



Updated 31 Jul 2003

Data provided by A. Verweij AT-MAS



Billets production



About 40.6% of the 01 billets and 49% of the 02 billets manufactured and approved

This is equivalent to 3 octants of the 02/03 cables


Dipoles



LHC Progress
Dashboard

Accelerator
Technology
Division

Cryodipole overview



23 dipole collared coils
received and approved in
July, i.e. one per working day
Cruising rate : 35 cc/month

Cold test benches bottleneck is
being solved

- 4 in place
- 2 just commissioned
- 2 just arrived

12 in total by the end of the year


Updated 31 Jul 2003

Data provided by D. Tommasini AT-MAS

Cold masses stored at CERN




Dipoles





status of the installation - July 2003





trays
Uninterruptible AC distribution
AC distribution
Field buses
Fiber optic
Signal cabling


Sector 7-8
The LHC Tunnel ready for
INSTALLATION - July 2003

Demineralized water pipes
Dry compressed air line
Water filling line
Warm helium recovery line
Helium ring line

Tunnel floor marked
Location of jacks prepared
Tunnel cleaned

Supports for the cryogenic line

UJ68 cavern, at the junction between transfer line from SPS and the LHC tunnel, July 2003



Cryoline Installation



Installation: July 30


1. The installation of the general services of the first sector was terminated on time. The sector was ready to receive the cryogenic distribution line on July 21.
2. Some delay in isolated areas - 6 week delay in cryo-line installation – can be recuperated.
3. Click on *General Coordination Schedule* in the LHC Dashord:
 - yellow line: where we should be (updated every month)
 - Black line: where we are
 - Red line: position of last month

4. LHC hardware from CERN non-Member States



Russia

Warm dipoles



Japan:
Inner triplet sc-
quadrupole

USA: Sc Quadrupole production at FERMILAB




Quadrupoles from Japan
to be integrated in the
ISS triplets


Jim Kerby, FNAL

8/5/2003

The first sc-quadrupole on the test stand at FNAL



...getting to the nominal current with no quench




Canada



Twin-bore warm
quadrupoles for the LHC
collimation insertions

26/2/2003


India:
Superconducting, sextupole, octupole and decapole
correction windings





LHC Detectors

ATLAS as planned for October 2004



Barrel Toroid – Integration 1


Integration 1 well advanced : 6 coils done

Coil 7 started

Coil 6 finished



Barrel Toroid – Integration 2



Coil 1 status :


- 1. instrumentation done**
- 2. cooling pipes installed**
- 3. tie rods installed**
- 4. heat shields installed**


Coil 2 status :

1 to 3 practically done
heat shield missing

About 5
months delay
accumulated

COIL INSTALLATION: Coil Insertion Test






HCAL : HB and HE



HB complete, install on board electronics by June 04



HE-1 complete, HE+1 installed Dec-03

L. Maiani. LHC Status


Crystal Delivery




Crystals Delivered (cumulative)

19/02/2003

EB Crystal production




ALICE Today (June 2003)







End of installation PHASE
1 according schedule :
June 2005




Magnet

Al coil


Fe plate for the yoke



yoke assembly




Conclusions: Concerns in the Experiments



- **ATLAS**
 - Barrel Toroid Schedule
 - TRT schedule
 - Production of DMILL electronics by ATMEL
- **CMS**
 - ECAL production
 - Si tracker mass production
- **ALICE**
 - TPC Production
- **Tight Schedules and Resources**



Computer reconstruction of an LHC collision




Level 3 – Farm of commodity CPU
100 Hz (100 MB/sec)

Digital telephone: 1 -2 kB/sec

Grid & Network Projects



EGEE: Enabling Grids for E-science in Europe





Goals

- Create a wide European Grid Infrastructure for the support of research in all scientific areas
- Establish the EU part of a world-wide Grid infrastructure for research

Strategy

- Leverage national and regional Grid programmes (e.g. ICG)
- Build on EU and EU member states investments in information technology
- Build on pioneering prototype results from previous Grid projects
- Exploit International collaboration (US, Asia, Pacific)
- Work with industrial Grid development and National Research Networks
- Become the natural EU counterpart to the US NSF Cyber-infrastructure

Funding of 32ME over two years approved by EU






LCG1 - Grid Deployment



- Certification and distribution process established
- Middleware package – components from –
 - European DataGrid (EDG)
 - US (Globus, Condor, PPDG, GriPhyN) → the Virtual Data Toolkit
- Agreement reached on principles for registration and security
- RAL (Oxford, UK) to provide the initial grid operations centre
- FZK (Karlsruhe, Germany) to operate the call centre
- Initial service being deployed now to 10 centres
US, Europe, Asia
- Expand to other centres as soon as the service is stable



Academia Sinica Taipei, BNL, CERN, CNAF, FNAL, FZK, IN2P3 Lyon, Moscow State Univ., RAL, Univ. Tokyo



Grid Middleware for the Longer Term



Requirements –

- A second round of specification of the basic grid requirements is being completed now - HEPCAL II
- A team has started to specify the higher level requirements for distributed analysis – batch and interactive – and define the HEP-specific tools that will be needed

For basic middleware the current strategy is to assume


- that the US DoE/NSF will provide a well supported Virtual Data Toolkit based on Globus Toolkit 3
- that the EGEE project, funded by EU 6th framework, will develop the additional tools needed by LCG

8. Conclusions: where are we ?



- Sept. 2001:
 - extra cost-to-completion of the LHC programme was declared, of about 800 MCHF (machine, detectors, computing, missing extra contributions w.r.t. 1996 plan);
- Dec. 2001:
 - main remaining contracts adjudicated (cold mass assembly, cryoline...);
- March 2002:
 - LHC commissioning rescheduled to April 2007, to comply with the industrial production rate of the main components (e.g. cables);

Conclusions (cont'd)



- June 2002:
 - Following internal reviews and recommendations by the External Review Committee, Management proposed a “balanced package” of measures, *to absorb the extra cost in a constant CERN budget* (approximate figures!):
 - 400 MCHF programme reduction, focusing of personnel on LHC, savings, extra external resources (e.g. for computing);
 - 100 MCHF rescheduling LHC to 2007;
 - 300 MCHF full repayment of the LHC reported to 2010 from 2008
- Dec. 2002:
 - Management’s plan, 2003-2010, approved by Council;
 - A long term loan (300 MEUROs) was obtained by the European Investment Bank, to cover cash-flow peak.

LHC back on track!

Conclusions (cont'd)




Today:

- LHC Progress is gauged by *new specific control tools* in addition to the classical peer committee reviews:
 - **Machine:**
 - Data collection for Earned Value Management concerning the material budget is completed and reporting has started;
 - Cost & Schedule Annual Review;
 - *LHC Dashboard* allows monthly update on production and installation
 - **Detectors:**
 - Regular Integration reviews
 - Periodic machine-detector meetings
- LHC cost remains stable;
- Production of machine and detector components, installation and integration are approaching the cruising speed;
- Several old concerns have been overcome, new concerns appear, no show stopper.



- CERN has profited from Cost-to-Completion crisis in 2001 to enforce real changes;
- A leaner programme, a well-focused Laboratory;
- With less reservation than last year, we can confirm the LHC schedule:
 - completion of the LHC machine in the last quarter of 2006,
 - first beams injected during the spring of 2007
 - First collisions mid 2007.





ADDENDA

Physics at Startup



Example SM Higgs Discovery Reach (5σ): ATLAS +CMS

At $L_0 = 10^{33} \text{ cm}^{-2}\text{s}^{-1}$

1 month $\sim 0.7 \text{ fb}^{-1}$

At $L_0 = 3 \cdot 10^{33} \text{ cm}^{-2}\text{s}^{-1}$

1 month $\sim 2 \text{ fb}^{-1}$


Assumptions: 14hr run


and 10hr to refill

i.e. 1 fill/day

$t_L \sim 20 \text{ hr}$, Efficiency of 2/3

ATLAS +CMS






LHC Progress Dashboard

Accelerator
Technology
Division


Cable

Superconducting cable 2



Updated 31 Jul 2003

Data provided by A. Verweij AT-MAS




Quadrupoles and SSS

- Corrector supply is still a problem.
- The contract for SSS assembly will be extended for up to one more year (with no effect on the overall planning but some extra cost) to compensate.

United States: Superconducting D1 dipole





Conclusions: LHC Machine & Areas

- In brief
 - Insolvency cases occurred in 2002 have been dealt with without impacting on the overall project schedule (but some increase in CtC).
 - Superconducting cable production has about reached its nominal rate.
 - Cryo-dipole production is ramping up in all 3 firms
 - The LHC master schedule can be found at the project home page :
<http://lhc-new-homepage.web.cern.ch/lhc-new-homepage>
- Concerns:
 - Cracks at CMS shafts
 - production of correctors for the SSS quadrupoles
 - Late production of cold feed boxes is delaying dipole cold testing at CERN


Crystal Production: Cutting '4 in 1'



Longitudinal cut before annealing
Diamond disk, sweep mode



Final cut after annealing
Diamond disk, sweep mode




2 more disk machines will be
installed in Bogoroditsk in July
(3 already operating)

UX8 Experimental area



LHC machine
cryogenic element



LHCb coils and
yoke elements

